

Copy of Downtown Curb & Storm Improvements

	Task Name	Duration	Start	Finish	Predecessors
1					
2	<input type="checkbox"/> Project Totals	108d	01/17/25	06/17/25	
3	Contract Excuted	12d	01/17/25	02/03/25	
4	Submittals	5d	02/04/25	02/10/25	3
5	TCP Approval	5d	02/04/25	02/10/25	3
6	Pre Construction Meeting	1d	02/05/25	02/05/25	
7	Erosion Control	1d	02/06/25	02/06/25	6
8	Signage & Bike Rack removal	1d	02/07/25	02/07/25	7
9	Saw cutting	1d	02/10/25	02/10/25	8
10	Construct Storm Sewer Complete (STM B-Line)	6d	02/12/25	02/19/25	
11	Construct Storm Sewer Complete (STM A-Line)	12d	02/20/25	03/07/25	10
12	Channel Manholes	2d	03/10/25	03/11/25	11
13	TV/video inspection of Storm lines	1d	03/14/25	03/14/25	12FS +2d
14	Concrete curb demo	1d	03/17/25	03/17/25	13
15	Tree Demo	1d	03/18/25	03/18/25	14
16	Curb/Gutter & Planter wall prep	3d	03/19/25	03/21/25	15
17	F/R/P Concrete Curbs & Gutter and Planter Walls	4d	03/24/25	03/27/25	16
18	AC Restoration (Weather Permitting)	1d	04/04/25	04/04/25	17FS +5d
19	Sidewalk demo corner of Monroe & main)	1d	04/07/25	04/07/25	18
20	Prep Concrete ADA ramps	1d	04/08/25	04/08/25	19
21	F/R/P ADA Ramps and Standard Concrete	4d	04/09/25	04/14/25	20
22	Excavation for Silva Cells	3d	04/04/25	04/08/25	17FS +5d
23	4" PVC Perf pipe installation	1d	04/09/25	04/09/25	22
24	Silva Cell Installation	14d	04/10/25	04/29/25	23
25	Prep Previous Sidewalk	2d	04/30/25	05/01/25	24
26	F/R/P Previous Sidewalk	1d	05/02/25	05/02/25	25
27	Install Planter/landscape Soil	2d	05/05/25	05/06/25	26
28	Install Landscaping	5d	05/12/25	05/16/25	26FS +5d
29	Final Striping (Weather Permitting)	2d	05/19/25	05/20/25	28
30	Potential Weather Delays	20d	05/21/25	06/17/25	29
31					
32					
33					
34					