



Street Surface Maintenance Program - 2013 Projects

ENGINEERING DEPARTMENT - PROJECT MANAGER BRAD ALBERT - 503-786-7609



This year the Street Surface Improvement Program (SSMP) will target two major Downtown streets that, once completed, will tie together a series of street, storm, water and wastewater infrastructure projects that have been constructed over the past six years. The SSMP was created by Council in 2006 to provide funding for local road projects.

Main Street Repaving Project

Late August through mid-September

Project Details: 12 sidewalk ramps reconstructed - 2.5 inches of existing roadway will be ground away and replaced with 2.5 inches of asphalt - New pavement markings: center line, crosswalks, and parking spaces. Night work is targeted to begin the week of Sept. 8th.

Traffic Impacts: Main Street will be closed between 6 p.m. and 6 a.m. during the project and detours will be in place. Main Street will be open for vehicular access during non-working hours.

Harrison Street Reconstruction Project

Mid-September through October

Project Details: Existing asphalt will be milled away, the base will be treated with cement and a fresh 6 inches of new asphalt will be laid on top. New pavement markings – center line and parking spaces.

Traffic Impacts: Harrison Street will be closed during construction hours and detours will be in place.

PROJECT SCHEDULES:

Main Street

Work Begins August 23

Temporary Asphalt Sidewalk Ramps, August 26 & 27

Sidewalk Ramp Prep, Aug. 28 - 30

- Sawcut, jackhammer and excavate old sidewalk ramps
- Ped access maintained at each intersection

Pour Concrete Ramps, Sept. 3 - 6

- Ramps closed while concrete cures

NIGHT GRIND AND PAVING, Sept. 9 - 12

- Main Street will be closed between the hours of 6 p.m. and 6 a.m.

Harrison Street

Road reconstruction begins Monday, Sept. 16

- Portions of Harrison will be closed to through traffic during project
- Local access for residents on Harrison will be maintained
- Please follow detour signs during closure

Reconstruction scheduled to be completed Friday, Oct. 4.

Dates are subject to change check. Please check the SSMP project page on the City's website for the most current project schedule. This information is updated weekly at www.MilwaukieOregon.gov.